

Lawton Adams Construction Co.
260 Route 100 Somers, NY 10589
(914) 232-3275

Sieve Analysis Report

Product 2400-Pond Fill

Period: 01/01/2025 - 08/04/2025

Report Date 08/04/2025

Procedure	Sieve/Test	Result	Unit
	#4 (4.75mm)	100.0	%
	#8 (2.36mm)	99.6	%
	#10 (2mm)	99.3	%
	#16 (1.18mm)	98.4	%
	#30 (.6mm)	96.6	%
	#40 (.425mm)	95.2	%
	#50 (.3mm)	92.6	%
	#100 (.15mm)	73.5	%
	#200 (75µm)	39.24	%