

Lawton Adams Construction Co.
260 Route 100 Somers, NY 10589
(914) 232-3275

Sieve Analysis Report

09/08/2026

2400-Pond Fill

Procedure	Sieve/Test	Average	Unit
	#4 (4.75mm)	100.0	%
	#8 (2.36mm)	99.6	%
	#10 (2mm)	99.4	%
	#16 (1.18mm)	98.6	%
	#30 (.6mm)	97.1	%
	#40 (.425mm)	95.9	%
	#50 (.3mm)	93.4	%
	#100 (.15mm)	72.9	%
	#200 (75µm)	36.93	%

Signature



Name/Title

Michael Crowley / Regional Quality Control Manager