

Lawton Adams Construction Co.
260 Route 100 Somers, NY 10589
(914) 232-3275

Sieve Analysis Report

09/08/2026

1300-Subbase				
Procedure	Sieve/Test	Average	Unit	NYSDOT Subbase Type 2
	4" (100mm)	100	%	100-100
	3" (75mm)	100	%	
	2" (50mm)	100	%	100-100
	1 1/2" (37.5mm)	93	%	
	1" (25mm)	79	%	
	3/4" (19mm)	67	%	
	1/2" (12.5mm)	49	%	
	3/8" (9.5mm)	37	%	
	1/4" (6.3mm)	39	%	25-60
	#4 (4.75mm)	33	%	
	1/8" (3.17mm)	33	%	
	#10 (2mm)	26	%	
	#20 (.85mm)	20	%	
	#40 (.425mm)	17	%	5-40
	#80 (.18mm)	13	%	
	#200 (75µm)	7.2	%	0-10

Signature



Name/Title

Michael Crowley / Regional Quality Control Manager